Form 1363 5M 6-22 "B"

NORTHERN PACIFIC RAILWAY CO.

AUTHORITY FOR EXPENDITURE

1926 1926 1926

Year: 1926

Superintendent's No. TELEGRAPH Dept. No. 2
No. Engineering Dept. No.

A. F. E. No. 42

Fargo Div. Main Line District Branch State No.Dak. Val. Sec. No. 1

AUTHORITY IS REQUESTED FOR A NET EXPENDITURE OF $ 790.00

Accounting distribution as follows: (Distribution to be made in General Office.)

	Operating Expenses	Profit and Loss	Net Operating Expenses	Net Profit and Loss
Cost of property retired	$ 212.00	$	$ 132.00	$
Value of salvage	80.00			
Incidental costs				
Total to Operating Expenses			25	
Total to Profit and Loss				
To Material and Supplies				$157.00
To Bills for Collection				
To Other Accounts				80.00
Net charge to investment account—Additions and Betterments				
Total of distribution				633.00
				$870.00

ASSOCIATION DOCUMENT 15108 ENTERED ON EXHIBIT 5

Budget reference: IN BUDGET.

Closed Work: No. 13

Original Cost of Retirement Made in SEP. 1926

Joint facility contract reference: NOT JOINT.

The location is . . . . on this company's property. Property Acquisition Program

Location: Fargo,N.D. (Passenger Depot)

Title and Reason: INSTALL BALKITE RECTIFIERS.

PRESENT

The dispatcher and message telephone circuits which extend from Fargo to Staples and from Dilworth to Jamestown, are now operated by dry battery cells which are located in the Fargo Passenger Station. These dry cells are used in furnishing main line current for selector calling operations.

PROPOSED:

Checked and Entered President's Office

It is proposed to install 4 complete sets of Balkite chemical rectifiers to replace the dry cells for the purpose of furnishing current for selector operation. The installation of this rectifier

(continued on reverse side hereof)

Work to be done by company force / contract under charge of Superintendent of Telegraph.

Accounting to concentrated in the office of Superintendent of Telegraph.

Signature and Title: E. E. McCune Superintendent of Telegraph. Date Jan.11, 1926

APPROVED:

General Superintendent.	Prin. Asst. Engr. or Engr. Maint. of Way.	Assistant General Manager.
Mech. Supt., Supt. Telgh. or Signal Engr.		
Chief Engineer.	General Manager.	Vice President.
For Comptroller.	President.	Date of Final Approval JAN 21 1926 19

COMPTROLLER'S RECORD OF NOTICE OF APPROVAL AND OF COMPLETION

Form No. 1345 issued ..... 19 Work begun ..... 19 Work finished Aug. 26, 1926

equipment will effect a saving in expense amounting to approximately $540.00 per annum and will also give more uniform and reliable operation than dry cells do.

Detailed statement of the cost is shown on the attached statement.

St.Paul, Minn.,
1-11-1926.
CWH-km