Form 1362 5M 6-22 "B"

NORTHERN PACIFIC RAILWAY CO.

AUTHORITY FOR EXPENDITURE

1926 1926 1926

Year: 1926

Superintendent's No. TELEGRAPH Dept. No. 5

No. Engineering Dept. No.

A. F. E. No. 4.

Rocky Mountain Div. Main Line District Branch State Mont. Val. Sec. No. 5

AUTHORITY IS REQUESTED FOR A NET EXPENDITURE OF $ 754.00

Accounting distribution as follows: (Distribution to be made in General Office.)

	Operating Expenses	Profit and Loss	Net Operating Expenses	Net Profit and Loss
Cost of property retired	$ 236.00	$	$ 156.00	$
Value of salvage	80.00			
Incidental costs			25.00	
Total to Operating Expenses				$ 181.00
Total to Profit and Loss				-
To Material and Supplies				80.00
To Bills for Collection				-
To Other Accounts				-
Net charge to investment account—Additions and Betterments				573.00
Total of distribution				$ 834.00

Budget reference: IN BUDGET. Class of Work: No. 13.

Joint facility contract reference: NOT JOINT

The location is - - - - on this company's property. To retain (credit) [illegible] account

Location: MISSOULA, MONTANA (PASSENGER STATION)

Title and Reason: INSTALL BALKITE RECTIFIERS

Original Cost Adjustment Made in [illegible] DEC 19 1926

PRESENT:

The dispatcher telephone circuits and the message telephone circuits which extend from Missoula to Paradise over the Third, and Fourth Sub-Divisions of the Main Line, are operated from Missoula and use dry battery cells for furnishing current for the selector calling operation.

Proposed:

It is proposed to install 4 complete sets of Balkite chemical rectifiers to replace the dry cells for the purpose of furnishing current for selector calling operations. The installation of this equipment will effect a saving in expense of approximately $540.00 per

(continued on reverse side hereof)

Work to be done by company force / contract under charge of Superintendent of Telegraph

Accounting to concentrate in the office of Superintendent of Telegraph.

Checked and Entered President's Office 19

Signature and Title: E. E. Baldwin Superintendent of Telegraph. Date Jan. 11, 19 26

APPROVED:

General Superintendent.	Prin. Asst. Engr. or Engr. Maint. of Way.	Assistant General Manager.
Mech. Supt., Supt. Telgh. or Signal Engr.		
Chief Engineer.	General Manager.	Vice President.
For Comptroller.	President.	Date of Final Approval JAN 21 1926 19

COMPTROLLER'S RECORD OF NOTICE OF APPROVAL AND OF COMPLETION

Form No. 1345 issued ..... 19 .... Work begun ..... 19 .... Work finished Nov 24 1926

annum and will also give more uniform and reliable operation than dry cells do. Detailed statement of the costs is shown on the attached statement.

St.Paul
1-11-1926
CAH-km