Form 1344 5M 6-22 "B"

NORTHERN PACIFIC RAILWAY CO.

AUTHORITY FOR EXPENDITURE

1926 1926 1926

Year: 1926

Superintendent's No. Telegraph Dept. No. 14 A. F. E. NO. 66

No. Engineering Dept. No.

Pasco Div. Main Line District Branch State Wash. Val. Sec. No. 1

AUTHORITY IS REQUESTED FOR A NET EXPENDITURE OF $ 206

Accounting distribution as follows: (Distribution to be made in General Office.)

	Operating Expenses	Profit and Loss	Net Operating Expenses	Net Profit and Loss
Cost of property retired	$	$	$	$
Value of salvage				
Incidental costs				
Total to Operating Expenses				$
Total to Profit and Loss				
To Material and Supplies				
To Bills for Collection				
To Other Accounts				
Net charge to investment account — Additions and Betterments				206
Total of distribution				$ 206

Budget reference: In Budget No. 317 Class of Work: No. 12

Joint facility contract reference: Ket Joint

The location is ------ on this company's property. ~~To secure right of way necessary~~

Location: Pasco, Wn. - Passenger Station

Title and Reason: Installation of two Loud Speaking Telephones

It is proposed to install the equipment in the train dispatcher's office for use in connection with handling the main line between Spokane and Ellensburg, Washington.

This equipment is required for the purpose of relieving the train dispatcher of the burden and bad effect of wearing a head band telephone receiver continuously while on duty, also to facilitate the handling of trains by telephone.

(Cont. on Reverse Side)

Work to be done by company force ~~contract~~ under charge of Superintendent of Telegraph

Checked and Entered President's Office

Accounting to concentrate in the office of Superintendent of Telegraph

Signature and Title: [signature] Date Jan. 13, 1926

APPROVED: Superintendent of Telegraph

General Superintendent.	Prin. Asst. Engr. or Engr. Maint. of Way.	Assistant General Manager.
Mech. Supt., Supt. Telgh. or Signal Engr.		
Chief Engineer.	General Manager.	[signature] Vice President.
[signature] For Comptroller.	[signature] President.	Date of Final Approval JAN 26 1926 19

COMPTROLLER'S RECORD OF NOTICE OF APPROVAL AND OF COMPLETION

Form No. 1345 issued ..... 19 .. Work begun ..... 19 .. Work finished April 29 1926

ESTIMATE OF COSTS

Material and Equipment - Account 26

2 Loud Speaking Telephone outfits	$ 134.00
2 Transformers, Jefferson type 73* Heavy duty 6-16-40 volts	10.00
1 Vacuum tube WE 216-A	7.00
2 Telephone brackets WE 147-AS with 36" extension	8.00
Miscellaneous Material	3.00
	162.00
Store Expense 6%	9.96
	171.96
Labor Account 26 - Installing Equipment	34.00
	$205.96